

Bridge Works – Contact Officer Tony Ambrose

Road Name	Parish	Description of Works	Current Status
Grosvenor Bridge	Tunbridge Wells	<p><i>Timing and outline of the works are as follows:</i></p> <ul style="list-style-type: none"> • <i>2015/16 programmed work is for the reconstruction of 2 concrete piers/supports below the bridge.</i> • <i>The piers have suffered serious deterioration of the concrete and need replacing to maintain the support to the bridge/road.</i> • <i>Works are currently programmed to start September 2015 for approximately 4 months but may be delayed as the works in part affect the railway line below and are dependent on Network Rail confirming access to the track.</i> • <i>Presently a significant area of loose, spalling concrete has been removed from the pier faces, in part for public safety and in part to prevent roosting by bats, which would otherwise detrimentally affect the works.</i> • <i>These are the first and most urgent works of what is expected to be a programme of ongoing refurbishment to the bridge over future years.</i> 	<p>Works programmed September 2015 for 4 months. Programme is subject to Network Rail consent regarding access.</p>
Clayhill Road	Lamberhurst	Structural Repairs to Hoathley Bridge (no traffic restrictions anticipated)	Minor Works programmed for completion by end of June /July 2015 but weather/water level dependent.
C107, Bodiam Road	Sandhurst	Structural Repairs to Bodiam Mill bridge. Road closure likely to be required	Works programmed Winter 2015/16