

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Ashcroft Road	Paddock Wood	Replacement of 9 columns	Works complete, minor remedials
Ashenden Walk	Tunbridge Wells	Replacement of 2 steel columns	Works Complete
Badsell Road Five Oak Green	Capel	Replacement of 1 steel column	Works Complete
Ballard Way	Paddock Wood	Replacement of 6 concrete columns	Works Complete
Bank Street	Cranbrook	Replacement of 1 steel columns	Works Complete
Banner Farm Road	Tunbridge Wells	Replacement of 1 concrete column	Works Programmed for Completion by March 2016
Bishops Down	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for Completion by March 2016
Broadwater Lane	Tunbridge Wells	Replacement of 1 steel column	Works Complete
Bullion Close	Paddock Wood	Replacement of 4 concrete columns	Works Complete
Challenger Close	Paddock Wood	Replacement of 2 concrete columns	Works Programmed for March 2016

Chestnut Avenue	Southborough	Replacement of 1 steel column	Works Complete
Concord Close	Paddock Wood	Replacement of 3 concrete columns	Works complete
Coniston Avenue	Tunbridge Wells	Replacement of 1 concrete column	Works Complete
Dimmock Close	Paddock Wood	Replacement of 10 concrete columns	Works Complete
Dudley Road	Tunbridge Wells	Replacement of 1 steel columns	Works Programmed for March 2016
Dunston Grove	Tunbridge Wells	Replacement of 3 steel columns	Works Complete except for temp lanterns to be replaced when correct available
Eastwell Close	Paddock Wood	Replacement of 7 concrete columns	Works complete
Eridge Road	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2016
Forest Road	Tunbridge Wells	Replacement of 19 steel columns	7 complete, 12 programmed for March 2016
Frant Road	Tunbridge Wells	Replacement of 6 steel columns	1 completed, 5 programmed March 2016
Fuggles Close	Paddock Wood	Replacement of 4 concrete columns	Works Programmed for March 2016
Goldings	Paddock Wood	Replacement of 2 concrete columns	1 complete, remedial works for other column

Goods Station Road	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2016
Granary	Paddock Wood	Replacement of 4 concrete columns	Works Completed
Grosvenor Road	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2016
Grove Hill Road	Tunbridge Wells	Replacement of 2 steel columns	Works Programmed for March 2016
Hornbeam Close	Paddock Wood	Replacement of 2 concrete columns	Works complete apart from minor remedial
Humboldt Court	Tunbridge Wells	Replacement of 2 concrete columns	Works Programmed for March 2016
Keyworth Close	Paddock Wood	Replacement of 2 concrete columns	Works Programmed for March 2016
Knights Close	Pembury	Replacement of 2 steel columns	Works Completed, minor remedial works, when correct wattage lanterns available
Larch Grove	Paddock Wood	Replacement of 3 concrete columns	Works Programmed for March 2016
Le Temple Road	Paddock Wood	Replacement of 8 concrete columns	7 complete, 1 remaining for completion by March

			2016
Linden Close	Paddock Wood	Replacement of 2 concrete columns	Works have started, awaiting 1 service transfer
Liptraps Lane	Tunbridge Wells	Replacement of 1 steel column	Works Complete
London Road	Tunbridge Wells	Replacement of 2 steel columns	Works Programmed for March 2016
Longview	Tunbridge Wells	Replacement of 4 steel columns	Works Completed, minor remedial works, when correct wattage lanterns available
Maidstone Road	Paddock Wood	Replacement of 3 steel columns	2 complete, 1 one to replace by March 2016
Mascalls Park	Paddock Wood	Replacement of 11 concrete columns	All 11 now completed, minor remedial work with doors
Mercers Close	Paddock Wood	Replacement of 4 concrete columns	Works complete apart from minor remedial works
Mount Ephraim	Tunbridge Wells	Replacement of 2 steel columns	Works Programmed for March 2016
Mount Pleasant	Paddock Wood	Replacement of 9 concrete columns	Works Completed apart minor remedial works

New Road	Paddock Wood	Replacement of 1 concrete column	Works Completed apart minor remedial works
North Street	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2015
Oaklea Road	Paddock Wood	Replacement of 6 concrete columns	Works Completed, apart from minor remedials
Park Street	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2016
Pembury Road	Tunbridge Wells	Replacement of 1 steel column	Works Programmed for March 2016
Powder Mill Lane	Southborough	Replacement of 1 steel column	Works Completed except for minor remedial works
Rope Walk	Cranbrook	Replacement of 6 steel columns	Works Completed
Rusthall Road	Rusthall	Replacement of 1 steel column	Works Programmed for March 2016
Shepherds Walk	Tunbridge Wells	Replacement of 1 steel column	Works Completed
St Andrews Close	Paddock Wood	Replacement of 6 concrete columns	Works Completed
St Johns Road	Tunbridge Wells	Replacement of 2 steel columns	Works Programmed for March 2016
The Glebe	Pembury	Replacement of 2 steel columns	Columns erected, temp

			lanterns fitted, awaiting arrival of correct lanterns
Turner Avenue	Cranbrook	Replacement of 1 steel column	Completed some remedial works
Walnut Close	Paddock Wood	Replacement of 1 concrete column	Works complete apart from minor remedials
Warwick Park	Tunbridge Wells	Replacement of 2 steel columns	Works mostly completed, column take downs to be completed and four photocells to be changed
Whetsted Road Five Oak Green	Capel	Replacement of 1 steel column	Works Completed
Yoeman Gardens	Paddock Wood	Replacement of 5 concrete columns	Works Completed