

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A26 Eridge Road	Tunbridge Wells	Major Yorks Road to Nevill Terrace	Completed
B2188 Fordecombe Road	Speldhurst	100m either side of junction with Old House Lane	Completed
Surface Treatments – Contact Officer Mr Clive Lambourne			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Alders Road	Capel	The Bridge (Alders Stream) to Five Oak Green Road	Part Completed – Further works to be programmed
Badsell Road	Five Oak Green	Whetsted Road to Badsell Roundabout	To be programmed for Summer/Autumn 2019
Tudeley Road	Tudeley	Postern Lane to Woodgate Way	To be programmed for Summer/Autumn 2019
Pearsons Green Road	Brenchley	Churn Lane to Crook Road	Completed
Sychem Lane	Capel	Durtnells entrance to Alders Road	Completed
Hayesden Lane	Bidborough / Tonbridge	Penshurst Road to A21 Overbridge	Completed
Cryals Road	Matfield	Section 1 - Sandhole Cottage to Highwood Section 2 - Outside Egypt Farm	Completed

Surface Dressing			
Road Name	Parish	Extent of Works	Current Status
Tong Road	Brenchley	Cuckoo Lane to Tibbs Court Road	To be programmed for July 2018
Horden Road	Cranbrook	Pook Hill to Husheath Road	To be programmed for July 2018
Forest Road	Tunbridge Wells	Bayham Road to Frant Road	To be programmed for July 2018
Free Heath Road	Lamberhurst	Metal gate to Neills Road	To be programmed for July 2018
Cornford Lane	Pembury	High Street to Halls Hole Road.	To be programmed for July 2018